SYNTHETIC: project notes for a case study

Invented for training. The project is not real.

Kilcreagh Bridge culvert replacement, 2025. Notes from the site team:

- Old stone culvert collapsing, road closed to HGVs for 2 months before we started
- Client: county council, road section
- 6 week programme, started in June. Finished on programme. Actually ended 4 days early I think
- River in flood twice in the first fortnight, had to pump
- Fish rescue done with the fisheries board before diverting the stream
- Precast box culvert instead of in situ, saved a lot of time on site
- 12 lorry loads a day at peak, school bus route so deliveries kept to 9.30 to 2.30
- Zero lost time injuries. 2 near misses (one dumper, one trench edge), both reported and closed out
- Local farmer gave us access across his field, great relations, very happy
- Cost about 380k, 20k under budget (not sure of this)
- Photos on the shared drive